



## FIELD OBSERVATION REPORT 2

1280 N. Congress Ave., Suite 101  
West Palm Beach, FL 33409  
Tel. 561.655.1151 Fax 561.832.9390  
E-mail: [info@engenuitygroup.com](mailto:info@engenuitygroup.com)  
Website: [www.engenuitygroup.com](http://www.engenuitygroup.com)

<b>PROJECT: 6059/6057/6029 E. Anna Street Seawalls and Anna Street Seawall</b>	
<b>PROJECT NO: 00020.10</b>	<b>DATE: 01/08/21</b>
<b>CONTRACTOR: Murray Logan</b>	<b>ARRIVAL TIME: 9:00 am</b>
<b>TYPE OF OBSERVATION: Seawall</b>	<b>DEPARTURE TIME: 10:00 am</b>

### OBSERVATIONS:

Today, two FDEP pre-construction meetings were held on site. An FDEP representative Dave, Mark from Isiminger & Stubbs, Ed O'Leary, Billy Armstrong, Durrani Guy and myself were in attendance.

The first discussion was about the FDEP approval for three more sites further south of the Anna Street right-of-way. Those addresses from North to South are 6059, 6057, and 6029 Old Ocean Boulevard respectively. Ed the contractor assured us that those projects will also be completed before the beginning of turtle season. He also stated that he will continue to use the Anna St right-of-way since these new additions are contiguous to the ongoing 6083, 6081, 6073 Old Ocean seawall projects.

The second discussion was about the FDEP approval of the Town's Anna Street seawall. Improvements and permits for the revision to 6125 N Ocean seawall to the North will be needed in order to attach the Anna Street seawall to the 6125 N Ocean seawall. Ed again expressed his commitment to constructing this seawall before the beginning of turtle season.

Town hall staff will continue to be observing the projects and will be diligent in reviewing all permit applications as they come in.

The seawall installation was occurring as we were present on site. No vibrations were observed and no significant noise was heard from the Sheet-Pile machine using the "press-in" principle. To the best of our knowledge, there has been no resident complaints made since the construction commenced.

The contractor appears to be on schedule and in compliance with all permits. Staff will continue to monitor.



**REPORT BY: Lisa Tropepe, P.E., Town Engineer**

**COPIES TO: Lisa Burns, Building Clerk  
Tara Bamber, P.E.  
Durrani Guy, Building Official  
Tracey Stevens, Town Manager  
William Armstrong, Public Works  
Edward O'Leary, Murray Logan Construction, Inc.**